

Memo

To: Honorable Chairman & Members of the Parks & Recreation Commission

From: Ryan McLean, Assistant City Manager

Date: November 17, 2016

Re: Parks CIP Update

Stardust Park

Stardust Park is substantially completed, with all playground equipment and poured-in-place rubberized surfacing in place, concrete work poured, and landscaping and drainage improvements installed. Placement of furnishings remains in progress and the project is on track to reach completion by the end of November.

Peterson Park Playground Equipment

Playground equipment has arrived and is in the process of being installed. With the surrounding fencing installation completed, the project is on target for completion by the end of November.

Pantera Park/Steep Canyon Trail

The City Council awarded the construction contract at the November 1st meeting. Upon issuance of the Notice to Proceed, the contractor will have 120 days to complete the project.

Longview Park North Swing Set

The bid package for this project is underway and is expected to be ready in mid-late November.

Longview Park South Improvements

The bid package for this project is being finalized, with the landscape architect making final adjustments to the plans to meet the City's furnishing standards for benches, picnic tables, barbecues, trash receptacles, and rubberized playground surfacing. The bid package should be ready for release mid-late November.

Diamond Canyon Park

Staff and Lennar are finalizing construction for the December 3rd dedication event,